



**SEDIMENT CONTROL NOTES:**

1. CONTRACTOR TO CHOOSE LOCATION OF CONSTRUCTION ENTRANCE. THIS ENTRANCE MUST BE USED BY ALL TRAFFIC ENTERING OR EXITING THE SITE. SEE SHEET 02.71 FOR STABILIZED CONSTRUCTION ENTRANCE DETAILS.
2. SEDIMENT CONTROL DEVICES SHALL BE INSTALLED ACCORDING TO THE DETAIL. ALL DEVICES SHALL BE MAINTAINED THROUGHOUT THE ENTIRE CONSTRUCTION PERIOD. CHECK DAMS SHALL BE USED AS ENERGY DISSIPATORS FOR PROPOSED STORM SEWER AT CONSTRUCTION COMPLETION.
3. CURB INLET PROTECTION SHALL BE INSTALLED AS SOON AS STORM DRAINAGE HAS BEEN CONSTRUCTED.
4. PLYWOOD INLET PROTECTION TO BE PLACED AT UPSTREAM END OF ALL UNPAVED PAVING AT DAVIS END.
5. ALL SEDIMENT CONTROL MEASURES TO REMAIN IN PLACE UNTIL ENTIRE SITE IS STABILIZED.
6. THE EXTENT AND DURATION OF DISTURBANCE TO THE DRAINAGEWAYS SHALL BE MINIMIZED. THE FOLLOWING CONSTRUCTION SEQUENCE SHALL BE FOLLOWED:
  - A. INSTALL STABILIZED CONSTRUCTION ENTRANCE.
  - B. INSTALL SILT FENCE PRIOR TO DISTURBING SOIL PERIMETER.
  - C. DURING CONSTRUCTION, INLET PROTECTION SHALL BE INSPECTED AND MAINTAINED PER CONTRACT REQUIREMENTS. ALL DISTURBED AREAS SHALL BE REVEGETATED AS SOON AS POSSIBLE.
  - D. ONLY WHEN ENTIRE SITE IS STABILIZED AND CONSTRUCTION IS COMPLETE, SHALL SEDIMENT CONTROL MEASURES BE REMOVED.
7. CONTRACTOR SHALL CONTROL MUD ACCUMULATION ON ALL STREETS SURROUNDING THE PROJECT. NO MUD ACCUMULATION WILL BE ALLOWED IN PUBLIC STREETS.
8. MAINTAIN ALL FILTERS DURING CONSTRUCTION TO PREVENT ANY BLOCKAGES FROM ACCUMULATED SEDIMENT. ADDITIONAL HAY BALS MAY BE REQUIRED DURING CONSTRUCTION AS SPECIFIED BY ENGINEER OR CITY INSPECTION.
9. ALL PROPOSED PARKING AREAS TO BE PAVED AS SOON AS POSSIBLE AFTER SUBGRADE IS PREPARED.
10. CONTRACTOR SHALL REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROLS ONLY WHEN THERE IS A SUFFICIENT GROWTH OF GRASS COVER TO PREVENT FURTHER EROSION.

**LEGEND**

- = INSTALL SILT FENCE
- = INSTALL ROCK CHECK DAM
- = INSTALL CURB INLET PROTECTION
- = INSTALL AREA DRAIN INLET PROTECTION
- = INSTALL SEDIMENT POND AT CURB INLET OR AREA DRAIN

**NOTE:**  
SEE SEDIMENT CONTROL DETAIL SHEET

DATE  
MAY 18, 2001  
DRAWN BY  
R.HOWMAN  
CHECKED  
RAH  
COMM NO  
1441-01-017  
REVISED

**ROCKWALL ELEMENTARY #9  
ROCKWALL INDEPENDENT SCHOOL DISTRICT  
ROCKWALL,  
TEXAS**



FINAL PLANS FOR BIDDING AND CONSTRUCTION

**Starr Group Inc.**  
REGISTERED PROFESSIONAL ENGINEERS

SHEET NUMBER  
**C**  
OF  
**2.20**  
SET NUMBER

**GLENN ENGINEERING**  
SCALE: 1" = 40'

PHONE 972-777-5881  
FAX 972-778-4239  
200 DICKENS COURT - SUITE 430  
PLANO, TEXAS 75074