



Average depth 7 feet
for both stations 9
+43.66 & 9+51.24

STA 9+43.66, 39.57' LT
INSTALL:
1 - 8" 45° BEND
CONNECT TO EX. 8" WATER
CUT AND PLUG EX. 8" WATER

STA 9+51.24, 47.09' LT
INSTALL:
1 - 8" 45° BEND
1 - 8" VALVE

EX. 24" WATER
TO REMAIN

Installed 8" restrained
45 degree bend with
concrete blocking
(2-28-07)

installed 8" restrained
gate valve with valve
box (2-28-07)

Installed 8" restrained
sleeve and connected
to existing water main
(3-9-07)

installed 8" restrained
45 degree bends with
concrete blocking
(3-9-07)

Water sample was
approved by North
Texas Municipal Water
District report received
on 3-5-07
Water main connection
to existing system on
3-9-07

Installed 52 lf of 16"
Steel Casing by open
cut with 8" DR 14 PVC
water pipe on Raci
Spacers through
casing (2-22-07)

AS-BUILTS
PAGE 2 OF 19
STATE HIGHWAY 205
WATER LINE

AS-built
STATE HIGHWAY 205

MATCH LINE STA 8+00.00

MATCH LINE STA 18+00.00

STATE HIGHWAY 205

PROP R.O.W.

EXIST R.O.W.

PROP 8" WATER

EXIST R.O.W.

EX 6" WATER

15+00
SIDS ROAD
(FROM
TABLES)

SIDS ROAD

NEW 8" WATER

10+00

15+00

PC 18+42.53

28+5

18+24.3

20+24.3

24+24.3