QUANTITY SUMMARY SHEET

ITEM NO.	DESCRIPTION	UNIT	WTP01	WTP02	WTP03	WTP04	WTSD01	WTEC01	RTP01	ACTUAL TOTAL
	PAVING									
100	Mobilization	LS								1
101	Preparing ROW Including Removing Trees Etc.	STA	5	5	5	2			3.75	21
102	Remove & Dispose Existing Concrete Pavement, All Thicknesse	SY							230	230
103	Remove & Dispose Existing Asphalt Pavement, All Thicknesses	SY	965	1050	1035	460				3510
104	Remove & Reset Mailboxes	EA		2						2
105	Remove & Dispose Existing Fence	LF							356	356
106	Remove & Replace Fence	LF	240	456	126	175				997
107	Remove Exist Storm Culverts Including Headwalls (if present), A	EA	4	5					1	10
108	Remove Exist "Y" Inlets and Aprons, All Sizes	EA	2							2
109	Unclassified Street Excavation	CY								3023
110	Compacted Earth Fill	CY								161
111	6" Reinf. Concrete Pavement - Roadways	SY	1506	1611	1611	520			1167	6415
112	6" Reinf. Concrete Pavement - Driveways	SY	99	165	84				54	402
113	6" 6% (27lbs/sy) Lime Stabilized Subgrade	SY	1684	1833	1833	582			1333	7265
114	Lime	TON	22.73	24.75	24.75	7.86			18	98
115	6" Integral Curb	LF	880	908	824	284				2896
116	Concrete Sidewalk (4" Thick)	SF	2628	2916	2925	1062				9531
117	Barrier Free Ramp	EA		2	2					4
118	Permanent Pavement Markings	LS								1
119	Sodding of ROW including 4" topsoil, watering, & Fertilizing	SY	721	518	598	1980			777	4593
120	Traffic Control	LS								1
	STORM SEWER SYSTEM									
200	18" RCP Storm Sewer	LF							60	60
201	24" RCP Strom Sewer	LF					215			215
202	48" RCP Storm Sewer	LF					54			54
203	10' Recessed Curb Inlet	EA					3			3
204	6' Storm Sewer Manhole	EA					2			2
205	18" Headwall - SETP-PD	EA							2	2
206	Connect to Existing Storm Drain	EA					2			2
207	6' Wye Inlet w/Concrete Apron	EA					1			1
208	Trench Safety & Support	LF					269			269
	WATER & WASTEWATER UTILITIES									
300	Adjust Sanitary Sewer Manhole	EA		1						1
301	Adjust Water Valve Covers/Water Meter/Sprinkler Valves	EA		2	2					4
	EROSION CONTROL ITEMS									
400	Temporary Silt Fence	LF						2931	340	3271
401	Temporary Silt Dyke	LF							10	10
402	Inlet Protection	EA						5		5
403	SWPPP	LS								1

RECORD DRAWING
THE SEAL THAT ORIGINALLY APPEARD ON THIS DOCUMENT WAS AUTHORIZED BY TED B. SUGG, TEXAS NO 82775 ON 7-1-2009
THESE RECORD DRAWINGS WERE PREPARED BASED UPON AS CONSTRUCTED DRAWINGS PROVIDED BY THE CONTRACTOR AND REPRESENT THE ACTUAL CONDITIONS AND DEVIATIONS FROM THE APPROVED CONSTRUCTION DRAWINGS WERE INCLUDED ON FEBRUARY 22, 2011.

CITY OF ROCKWALL
WHITE ROAD & RANCH TRAIL

QUANTITY
SUMMARY SHEET

"THE NEW HORIZON"

NO.	REVISION	BY	DATE

DESIGN: CRH / TBS
DRAWN: CRH / TBS
CHECKED: PBS&J
APPROVED: PBS&J

PBS&J TBPE REG. # F-474
18383 PRESTON ROAD SUITE 110
DALLAS, TEXAS 75252
972-818-7275

PBS&J JOB NO.: 52091000
DATE: JULY 2009
FILE: $FILES$

SHEET GN-3

$TIME$
$$$$$$SYTIME$$$$$$
$$$$$$$$$$$$$$DGNSPEC$$$$$$$$$$$$$$$$